



CENTRAL LABORATORY

13	Nagar, Karanprayag. (Operated by: Uttarakhand Jal Sansthan)	7.23	120	117	7.68	10.0	11	50	130
S.No.	Name of the Sewage Treatment Plant (With Capacity)	Sampling Point							
		Inlet of STP			Outlet of STP				
		pH	BOD	TSS	pH	BOD	TSS	COD	Fecal Coliform
14	0.050 MLD STP Near Naya Pull, Karanprayag. (Operated by: Uttarakhand Peyjal Nigam)	7.04	135	140	7.78	9.2	10	40	170
District - Rudraprayag									
15	0.075 MLD STP Near Anoop Negi School, Rudraprayag. (Operated by: Uttarakhand Jal Sansthan)	STP is not in operation due to Damage of STP.							
16	0.100 MLD STP, Near Rudra Complex, Rudraprayag. (Operated by: Uttarakhand Peyjal Nigam)	7.17	125	122	7.59	9.2	10	40	140
17	0.075 MLD STP, Near Bus Stand, Rudraprayag. (Operated by: Uttarakhand Peyjal Nigam)	6.96	110	108	7.68	10.0	12	50	210
18	0.100 MLD STP, Near SBI Bank, Rudraprayag. (Operated by: Uttarakhand Peyjal Nigam)	6.85	120	125	7.92	10.0	12	50	280
19	0.125 MLD STP, Near Steel Bridge & Syndicate Bank, Rudraprayag. (Operated by: Uttarakhand Jal Sansthan)	7.07	105	102	7.88	8.8	9	30	110
20	0.050 MLD STP at Beleni Road, Near Steel Bridge, Rudraprayag. (Operated by: Uttarakhand Peyjal Nigam)	7.20	125	129	7.83	9.2	10	40	170
District – Pauri Garhwal									
21	0.075 MLD STP Near Junior High School, Srikot, Srinagar. (Operated by: Uttarakhand Peyjal Nigam)	7.14	105	101	7.90	9.2	10	40	130
		STP was operational but due to overflow untreated effluent was found discharging into Alaknanda River. (Date of Inspection: 16-01-2025).							
22	0.050 MLD STP Near Tauliya Nala, Srikot, Srinagar. (Operated by: Uttarakhand Peyjal Nigam)	7.08	100	98	7.67	8.4	9	30	94
23	3.5 MLD STP at Nursary Road, Srinagar. (Operated by: Uttarakhand Peyjal Nigam)	6.94	200	208	7.80	9.6	11	50	110
24	1.0 MLD STP, Near ITI, Srinagar.	6.81	190	195	7.73	8.8	10	40	130



CENTRAL LABORATORY

	Haldwani Distt- Nainital . (Operated by: Uttarakhand Pejyal Nigam)	6.50	185	226	7.27	10.0	12	40	210
63	10 MLD STP Rusi Pond , District-Nainital.	New Sewage Treatment Plant (STP) of 17.5 MLD capacity is under construction.							
District - Pithoragarh									
64	1.25 MLD STP at Nirada, Distt- Pithoragarh. (Operated by: Uttarakhand Pejyal Nigam)	6.83	210	260	7.72	14.0	20	60	140
65	5.0 MLD STP at Aincholi, Distt- Pithoragarh. (Operated by: Uttarakhand Pejyal Nigam)	6.58	230	284	7.43	18.0	24	80	210
S.No.	Name of the Sewage Treatment Plant (With Capacity)	Sampling Point							
		Inlet of STP			Outlet of STP				
		pH	BOD	TSS	pH	BOD	TSS	COD	Fecal Coliform
District - Almora									
66	2.0 MLD STP Bakh, Almora, Distt-Almora. (Operated by: Uttarakhand Jal Sansthan)	6.21	280	342	6.93	32.0	104	260	540
Sewage Treatment final effluent standards (As Notified by MoEF&CC).					6.5- 9.0	30	<100	—	<1000
Sewage Treatment final effluent standards (As per NGT).					5.5- 9.0	10	20	50	230
Note: All values are in mg/l except pH, Fecal coliform (MPN Per 100 ml).									

* The Monitoring of 04 STPs (Badrinath-03 (District-Chamoli) & Gangotri-01 (District-Uttarkashi) not performed because of seasonal closure.

NOTE: From Serial No. 1 to 49 All the parameters are tested/analyzed by Central Laboratory, Dehradun while from Serial no. 50 to 66 all the parameters are tested/analyzed by Regional offices laboratories except Microbiological Parameter (Fecal Coliform) which is tested/analyzed by Central Laboratory, Dehradun.